July 20, 2016

Ms. Elizabeth Maxwell, City Planner
City of Crystal Lake Historic Preservation Commission
P.O. Box 597
Crystal Lake, IL 60039

LAKESIDE ARTS PARK
AT THE DOLE
Where Art Meets History

Dear Elizabeth,

On behalf of Lakeside Legacy Foundation, thank you to you and the Crystal Lake Historic Preservation Commission for considering our organization worthy of funding through the Historic Preservation Commission's Façade Grant. We appreciate your support for the Historic Dole Mansion North Porch Restoration & Preservation Project.

Per the requirements of the award, please find enclosed the following documents to aid you and the committee in your final review:

- Work invoice from MasterCut
- Paint receipt from Sherwin Williams
- Photos of completed project

With questions regarding any of the information provided, please do not hesitate to contact me at 815.455.8000 x 217 or scottone@lakesideartspark.org.

Thank you for the Crystal Lake Historic Preservation Commission's continued support of Lakeside Legacy Foundation and the historic Dole Mansion. We value your partnership, and we look forward to future collaboration to preserve this beautiful property for generations to come.

Warm Regards,

Siobhan Cottone

Siobhan Cottone, Executive Director
Lakeside Legacy Foundation
815.455.8000 x 217
scottone@lakesideartspark.org



















MasterCut

General Home Repair and Remodeling

Work invoice

MasterCut
2907 West Prairie Street
McHenry, IL 60050
(815) 355- 0221

June 22, 2016

Lakeside Legacy foundation
Attn: Dawn Wilkinson
401 Country Club Road.
Crystal Lake, IL 60014
815-455-8000

Invoice for Dole mansion porch maintenance

Pressure washed the entire porch including ceiling, decking, railings and trim work. Washed upper railings.
Stripped the old paint from the stairs and prepared for staining.
Removed and replaced 7 rotted spindles on the porch railing.
Stained the porch flooring and steps using a Cabot semi solid decking stain.
Stained the porch ceiling using a Cabot solid decking stain.
Repaired the rotted spindle for the staircase railing.
Cleaned the copper caps on the lower railings.
Replaced 4 rotted upper railing post tops with cedar tops. (2x12" square topped with 1x8" square)
Replaced rotted and missing crown molding that's below the upper railing.
Caulked and painted upper and lower railings and all the trim work on the porch.
Sanded and Stained the porch door with a Cabot semi solid decking stain.
Cleaned and painted the 2 porch window frames.

INV DATE 6-22-16
DUE DATE 7-6-16
ACCOUNT R+M
APPROVED BY

Terms:
Payment due at job completion.

$2804.00 Labor and materials

SCottone

Thank you for your business.